REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	TION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 2 - Dwelling	Y	Internal	Wall infill panels north lean to (5m2)	5	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 2 - Dwelling	Y	Internal	Floor covering north lean-to (24m2)	24	Vinyl tile material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Work shed/Storage shed	Y	Internal	Décor wall lining in shower, small shed (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 1 - Dwelling	Y	Internal	Flooring in Contractor's bedroom at rear (18m2)	18	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 1 - Dwelling	Y	Internal	Wall lining to Contractor's bedroom at rear (96m2)	96	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 1 - Dwelling	Y	Internal	Ceiling lining to Contractor's bedroom at rear (8m2)		Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 1 - Dwelling	Y	Internal	Ceiling lining to kitchen/sleeping area (18m2)		Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 2 - Dwelling	Y	Internal	Ceiling lining to kitchen/sleeping area (18m2)	18	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	300	Unit 2 - Dwelling	Y	Internal	Floor covering north lean-to (24m2)	24	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Power Water Corporation Remote Operations	301	Power Station	Y	All Areas	No access	Unknown	refer to PWC register	Poor	Less than 12 months - No access	
Power Water Corporation Remote Operations	301	Donga	Y	All Areas	No access	15	refer to PWC register	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & D	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Remote Community Housing	339	Dwelling	Y	External	Gable infill (8m2)	8	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	339	Dwelling	Y	Internal	Ceiling lining throughout (120m2)	120	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	340	Dwelling	Y	External	Ceiling lining to shower and toilet (5m2)	5	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	340	Dwelling	Y	Internal	Splashback in kitchen (3m2)	3	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	345	Dwelling	Y	External	Ceiling lining toilet and shower (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	345	Dwelling	Y	External	Wall lining toilet and shower (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	345	Dwelling	Y	Internal	Wall lining throughout (240m2)	240	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	345	Dwelling	Y	Internal	Ceiling lining throughout (72m2)	72	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	345	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Remote Community Housing	345	Dwelling	Y	Internal	Shower cubicle (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	346	Dwelling	Y	External	Ceiling lining toilet and shower (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	346	Dwelling	Y	External	Wall lining toilet and shower (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	346	Dwelling	Y	Internal	Wall lining throughout (240m2)	240	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	346	Dwelling	Y	Internal	Ceiling lining throughout (72m2)	72	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	346	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	348	Dwelling	Y	External	Ceiling lining toilet and shower (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	348	Dwelling	Y	External	Wall lining toilet and shower (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	348	Dwelling	Y	Internal	Wall lining throughout (240m2)	240	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Remote Community Housing	348	Dwelling	Y	Internal	Ceiling lining throughout (72m2)	72	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	348	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	351	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	351	Dwelling	Y	External	Wall lining to shower (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	351	Dwelling	Y	Internal	Ceiling lining throughout (77m2)	77	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	352	Dwelling	Y	Internal	Wall lining throughout (240m2)	240	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	352	Dwelling	Y	Internal	Ceiling lining throughout (72m2)	72	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	353	Dwelling	Y	External	Ceiling lining toilet and shower (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	353	Dwelling	Y	External	Wall lining toilet and shower (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Remote Community Housing	353	Dwelling	Y	Internal	Wall lining throughout (240m2)	240	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	353	Dwelling	Y	Internal	Ceiling lining throughout (72m2)	72	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	353	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	354	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	354	Dwelling	Y	External	Wall lining to shower (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	354	Dwelling	Y	Internal	Ceiling lining throughout (77m2)	77	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	355	Dwelling	Y	External	Wall lining to outside back toilet and shower (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	355	Dwelling	Y	External	Ceiling lining to outside back toilet and shower (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	355	Dwelling	Y	External	Infill panels by front and rear doors (<1m2)	1	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & D	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Remote Community Housing	355	Dwelling	Y	Internal	Ceiling lining throughout (77m2)	77	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	355	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	356	Dwelling	Y	External	Wall lining to outside back toilet and shower (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	356	Dwelling	Y	External	Ceiling lining to outside back toilet and shower (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	356	Dwelling	Y	External	Infill panels by front and rear doors (<1m2)	1	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	356	Dwelling	Y	External	Gable infill (5m2)	5	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	356	Dwelling	Y	Internal	Ceiling lining throughout (77m2)	77	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	358	Dwelling	Y	External	Gable infill (5m2)	5	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	358	Dwelling	Y	Internal	Ceiling lining throughout (84m2)	84	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	TION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Tiwi Designs Aboriginal Corporation Steve Anderson Manager PMB 59 WINNELLIE NT 0821 P: (08) 8978 3982	363	South demountable	Y	Internal	Internal wall linings of south demountable	30	Cement sheet - painted	Stable	Greater than 36 months	
Remote Community Housing	384	Dwelling	Y	External	Gable infill (6m2)	6	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Remote Community Housing	384	Dwelling	Y	Internal	Flooring- throughout	100	Cement sheet	Stable	Greater than 36 months	
Remote Community Housing	384	Dwelling	Y	Internal	Ceiling lining- throughout	100	Cement sheet - painted	Stable	Greater than 36 months	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	396	Restaurant	Y	Internal	Wall lining to storeroom/office and toilet (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Some damage	12 - 36 months	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	396	Restaurant	Y	Internal	Ceiling lining to toilet (8m2)	8	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	396	Restaurant	Y	External	Cold Room Electrical Backing board	1	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	396	Restaurant	Y	Internal	Wall and ceiling lining to storage above office (40m2)	40	Area accessed but not sampled. Based on findings in similar areas, it is highly likely to be fibre Cement material containing asbestos	Stable. Warning signs in place.	Greater than 36 months	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	396	Restaurant	Y	Internal	Backing to light switch - storage above office	1	Area accessed but not sampled. Based on findings in similar areas, it is highly likely the resin backing board contains asbestos	Stable	Greater than 36 months	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981 E: gm@nua.org.au M: 0438 895 465	396	Restaurant	Y	Internal	Wall and ceiling lining to servery toilet (60m2)	60	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCAT	ION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:		Community Offices/BIMA Wear Building)	Y	External	Ceiling lining to verandah (100m2)	100	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Some damage	12 - 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:		Community Offices/BIMA Wear Building)	Y	External	Eaves (100m2)	100	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Some damage	12 - 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:		Community Offices/BIMA Wear Building)	Y	External	Wall lining to courtyard and infill under windows (20m2)	20	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:		Community Offices/BIMA Wear Building)	Y	Internal	Wall lining to building at rear (150m2)	150	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Some damage	12 - 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:		Community Offices/BIMA Wear Building)	Y	External	Fascia (50m2)	50	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:		Community Offices/BIMA Wear Building)	Y	Internal	Ceiling lining to Mission Aust. (25m2)	25	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	TION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	397	Community Offices/BIMA Wear Building)	Y	Internal	Wall lining to Mission Aust. (20m2)	20	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	397	Community Offices/BIMA Wear Building)	Y	Internal	Upper infill to Mission Aust. (15m2)	15	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	397	Community Offices/BIMA Wear Building)	Y	Internal	Toilet partitions to Pwanga women's centre (16m2)	16	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	397	Community Offices/BIMA Wear Building)	Y	Internal	Ceiling lining to Pwanga women's centre (25m2)	25	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	397	Community Offices/BIMA Wear Building)	Y	Internal	Ceiling lining to Pwanga women's store and workshop (350m2)	350	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	397	Community Offices/BIMA Wear Building)	Y	Internal	Gable infill and upper wall lining to Post Office (40m2)	40	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	398	Store	Y	Internal	Partitions to female toilets (5m2)	5	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Nguiu Ullintjinni Association Daniel Eddy General Manager Kerinaiua Highway BATHURST ISLAND NT 0822 P: (08) 8978 3981	398	Store	Y	Internal	Partitions to male toilets (5m2)	5	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	399	BIHA/Housing Association Workshop	Y	Internal	Fuse board: Backing panel (<1m2)	1	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Remote Community Housing	399	BIHA/Housing Association Workshop	Y	Internal	Wall lining to rear plumbing store	2	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Responsible Entity Unknown	403	Shed	Y	Internal	Work Bench	2	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	410	Dwelling	Y	Internal	Ceiling lining- throughout	80	Cement sheet - painted	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	410	Dwelling	Y	Internal	Wall lining- throughout	150	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	410	Dwelling	Y	Internal	Lower wall lining in kitchen	5	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	410	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	411	Dwelling	Y	Internal	Ceiling lining- throughout	80	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	411	Dwelling	Y	Internal	Wall lining- throughout	150	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	411	Dwelling	Y	Internal	Lower wall lining in kitchen and behind tiling	5	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	411	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	412	Dwelling	Y	Internal	Ceiling lining- throughout	80	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	412	Dwelling	Y	Internal	Wall lining- throughout	150	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	412	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	412	Dwelling	Y	Internal	Lower wall lining in kitchen	5	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	413	Dwelling	Y	Internal	Ceiling lining- throughout	80	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	413	Dwelling	Y	Internal	Wall lining- throughout	150	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	413	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	413	Dwelling	Y	Internal	Lower wall lining in kitchen	5	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	414	Dwelling	Y	Internal	Ceiling lining- throughout	80	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	414	Dwelling	Y	Internal	Wall lining- throughout	150	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	414	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	414	Dwelling	Y	Internal	Lower wall lining in kitchen	5	Tilux	Stable	Greater than 36 months	
Power Water Corporation Remote Operations	415	Sewerage Pump Station	Y	External	Cement pipe foundations on fencing- four footings casing	<1	Cement pipe foundations on fencing - four footings casing	Stable	Greater than 36 months	
Mantiyupwi Pty Ltd Ray Alwright - CEO C/- Yvonne Kelly, Entity 1 GPO Box 4508 DARWIN NT 0801 E: tiwilcn@bigpond.com E: yvonnek@entity1.com Ph: (08) 8941 1162	424	Tiwi Tours	Y	Internal	Staff kitchen table	2	Cement sheet	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	427	Single Women's Accommodation	Y	External	Rear porch ceiling lining	10	painted Cement sheet	Stable	Greater than 36 months	
"Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828 "	427	Single Women's Accommodation	Y	External	Debris - Electrical backing board debris in meter box at rear verandah	<1	Resin board fragments	Stable	12 - 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	427	Single Women's Accommodation	Y	Internal	Ceiling lining in living room and kitchen	120	Cement sheet - painted	Stable	Greater than 36 months	
Tiwi Designs Aboriginal Corporation Steve Anderson Manager PMB 59 WINNELLIE NT 0821 P: (08) 8978 3982	430	TIWI Designs Showroom	Y	Internal	Wall lining to small room in archive room (35m2)	35	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Tiwi Designs Aboriginal Corporation Steve Anderson Manager PMB 59 WINNELLIE NT 0821 P: (08) 8978 3982	430	TIWI Designs Showroom	Y	Internal	Wall lining to archive room (100m2)	100	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	SCRIPTION			SURVEY RES	ULTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Tiwi Designs Aboriginal Corporation Steve Anderson Manager PMB 59 WINNELLIE NT 0821 P: (08) 8978 3982	430	TIWI Designs Showroom	Y	Internal	Ceiling lining to Archive Room (55m2)	55	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Tiwi Designs Aboriginal Corporation Steve Anderson Manager PMB 59 WINNELLIE NT 0821 P: (08) 8978 3982	430	TIWI Designs Showroom	Y	Internal	Ceiling and wall lining to dark room (100m2)	100	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Remote Community Housing	436	Dwelling	Y	Internal	Ceiling lining- throughout	60	Cement sheet - painted	Stable	Greater than 36 months
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	439	Dwelling	Y	External	Wall lining (150m2)	150	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	439	Dwelling	Y	External	Eaves lining and ceiling to carport (40m2)	40	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	TION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	439	Dwelling	Y	Internal	Wall lining throughout (300m2)	300	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	439	Dwelling	Y	Internal	Ceiling lining throughout (160m2)	160	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	440	Dwelling	Y	Internal	Ceiling lining in bathroom	4	Cement sheet - painted	Stable	Greater than 36 months	
Mantiyupwi Pty Ltd Ray Alwright - CEO C/- Yvonne Kelly, Entity 1 GPO Box 4508 DARWIN NT 0801 E: tiwilcn@bigpond.com E: yvonnek@entity1.com Ph: (08) 8941 1162	450	Two demountables	Y	Internal	Flooring of south demountable	25	Vinyl Tiles	Some damage	12 - 36 months	
Government Employee Housing	451	Dwelling	Y	Internal	Ceiling lining to Out Dwelling (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Government Employee Housing	451	Dwelling	Y	Internal	Ceiling lining throughout (200m2)	200	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3 SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	452	Dwelling	Y	External	Eaves lining on east end of building	2	Cement sheet - unpainted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	452	Dwelling	Y	Internal	Ceiling lining- throughout	180	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	External	Ceiling lining to front porch	10	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	Internal	Ceiling lining- throughout	180	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	Internal	Wall lining- throughout	250	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	Internal	Ceiling lining in storeroom off front porch	5	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	Internal	Wall lining in storeroom off front porch	10	Cement sheet - painted	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	453	Dwelling	Y	Internal	Flooring in storeroom off front porch	5	Vinyl tiles	Some damage	12 - 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	454 now 457-See S2009/267	Dwelling	Y	Internal	Ceiling lining- throughout	180	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	454 now 457-See S2009/267	Dwelling	Y	Internal	Wall lining- throughout	250	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	454 now 457-See S2009/267	Dwelling	Y	Internal	Lower wall lining in kitchen	5	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	453 now 457-See S2009/267 - 859a & 859b	Dwelling	Y	Internal	Wall lining to storeroom off front porch	10	Cement sheet	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	454 now 457-See S2009/267 - 859a & 859b		Y	Internal	Ceiling to storeroom off front porch	5	Cement sheet	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	455 now 457-See S2009/267 - 859a & 859b	Dwelling	Y	Internal	Flooring in storeroom off front porch	5	Vinyl tiles	Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOC	ATION & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	455	Dwelling	Y	External	Ceiling lining to front porch	10	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	455	Dwelling	Y	Internal	Lower wall lining in bathroom	10	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	455	Dwelling	Y	Internal	Wall lining in wet area	20	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	455	Dwelling	Y	Internal	Lower wall lining in kitchen	5	Tilux	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	455	Dwelling	Y	Internal	Ceiling lining- throughout	180	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	455	Dwelling	Y	Internal	Wall lining in storeroom off front porch	10	Cement sheet	Some damage	12 - 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	455	Dwelling	Y	Internal	Ceiling lining in storeroom off front porch	5	Cement sheet	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCAT	ION & DI	SCRIPTION			SURVEY RESU	JLTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
"Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828 "	461	Dwelling	Y	Internal		80	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
"Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828 "	462	Dwelling	Y	Internal		80	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	463	Dwelling	Y	Internal	Shower alcove (8m2)	8	Area accessed but not sampled. Based on findings in similar areas, it is highly likely to be fibre Cement material containing asbestos	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	463	Presbytery	Y	External	Upper infill to courtyard (60m2)	60	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	External	Wall lining to toilet (20m2)	20	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Some damage	12 - 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DE	SCRIPTION		SURVEY RESULTS 2008/09			
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Wall lining to inner walls (80m2)	80	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Ceiling lining throughout (200m2)	200	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Office ceiling- Northeast corner	20	painted Cement sheet	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Office walls- Northeast corner	20	painted Cement sheet	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DE	SCRIPTION		SURVEY RESULTS 2008/09			
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Office walls- Southwest corner	20	painted Cement sheet	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Office ceiling- Southwest corner	6	painted Cement sheet	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	North and west walls- Southeast corner office	10	painted Cement sheet	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Kitchen walls	20	painted Cement sheet	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Ceiling- Kitchen and hall	15	painted Cement sheet	Some damage	12 - 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	464	Old Presbytery	Y	Internal	Walls- Hallway	16	painted Cement sheet	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	465	Convent	Y	External	Infill below windows NE corner (2m2)	2	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	465	Convent	Y	External	Ceiling lining and infill to front porch (2m2)	2	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	465	Convent	Y	External	Infill above windows all sides (8m2)		Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	465	Convent	Y	Internal	Infill above windows (8m2)		Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	466	Church Building	Y	Internal	Ceiling lining above altar (40m2)	40	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	467	Accommodation Building	N/A	Internal	No access	unknown				
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	468	Storage Sheds	Y	External	Gable infill - Brick building (8m2)			Some damage	12 - 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCAT	ION & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	468	Storage Sheds	Y	Internal	Ceiling lining and wall lining to tin shed (150m2)			Some damage	12 - 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	External	Upper wall cladding to clothing shop (30m2)		Fibre Cement sheet material containing white (Chrysotile), grey/brown (Amosite) and blue (Crocidolite) asbestos	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	Internal	Ceiling and wall lining to room adjacent toilets (30m2)	30	Fibre Cement sheet material containing white (Chrysotile), grey/brown (Amosite) and blue (Crocidolite) asbestos	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	Internal	Wall sto male and female toilets (20m2)		Area accessed but not sampled. Based on findings in similar areas, it is highly likely to contain asbestos	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	External	Electrical backing board at rear	<1	Resin Board	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	External	Panelling above entrance to school council		Cement sheet - painted	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	External	Wall panelling to old school council		Cement sheet - painted	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	Internal	Wall lining- Male and female toilet	15	Tilux	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469	Museum	Y	Internal	Ceiling lining- Male and female toilet	5	Cement sheet - painted	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCAT	ION & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	469A	Charity Shop	Y	Internal	Ceiling lining- East section	50	painted Cement sheet	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	470	Old Clinic	Y	Internal	Bathroom walls and ceiling lining, NE corner of main building residence	12	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson CEO GPO Box 4246 DARWIN NT 0801 P: (08) 8970 9511 E:	470	Old Clinic	R	Internal	Toilet walls and ceiling lining to NE corner of main building residence	10	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	470	Old Clinic	Y	Internal	Laundry walls to NE corner of main building residence (15m2)	15	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Government Employee Housing	471	Nurses Quarters	Y	Internal	Ceiling lining throughout three flats and laundry	120	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	477	High School - Classroom 9 (Manual Trade)	Y	External	External eave and lean-to lining surrounding entire building	450	Cement sheet - painted	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DI	ESCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT 0828	477	Chapel/ Music Building	Y	External	Gable and linings	4	Cement sheet - painted	Some damage	12 - 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	High School- Classroom 9 (Manual Trade)	Y	Grounds	Minor debris at northeast corner of building	<1	Cement sheet debris	Poor	Less than 12 months - Site under construction	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	High School - Classroom 9 (Manual Trade)	Y	Internal	Electrical backing board at north classroom	<1	Resin Board	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	High School - Classroom 9 (Manual Trade)	Y	Internal	Wall lining throughout entire building	250	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	High School - Classroom 9 (Manual Trade)	Y	Internal	Ceiling lining throughout entire building	250	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	Toilet Block Between Classroom 9 and Basketball Courts	Y	Internal	Toilet partitions- Male and female	30	Cement sheet	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	Kiosk	Y	Internal	Internal wall linings	15	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	Classroom Computer Room - Purrapingurra	Y	Internal	Wall linings at western classroom (computer room)	40	Cement sheet - painted	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DI	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	Classroom Computer Room - Purrapingurra	Y	Internal	Ceiling lining at east section on centre classroom	20	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	Classroom Computer Room - Purrapingurra	Y	Internal	Ceiling lining of western classroom	40	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Education Michael Avery Director Catholic Education Diocese PO Box 219 Berrimah NT	477	Classroom Computer Room - Purrapingurra	Y	Internal	Window infill panels	20	Cement sheet - painted	Stable	Greater than 36 months	
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	478	Sports and Social club	Y	External	Eaves lining (100m2)	100	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	478	Sports and Social club	Y	External	Ceiling lining to verandah (40m2)	40	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	478	Sports and Social club	Y	Internal	Ceiling lining throughout (500m2)	500	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATION	ON & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Nguiu Club Association Incorporated Bryn Hall - Manager C/- Bob Woodward & Associates GPO Box 2023 DARWIN NT 0801	478	Sports and Social club	Y	Internal	Upper infill in Bistro male and female toilets (20m2)	20	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months	
Power Water Corporation Remote Operations	482	Water Tank Compound	Υ	Internal	Bench top in old Imparja Hut	2	Cement sheet	Stable	Greater than 36 months	
Power Water Corporation Remote Operations	482	Water Tank Compound	Υ	Internal	Flooring under vinyl, Old Imparja Hut	6	Cement sheet	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	483	BRACS Building	Y	External	Ceiling lining to front verandah (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Tiwi Island Shire Council Alan Hudson - CEO Po Box 104 Darwin NT 0804 P: (08) 8970 9501 E:	483	BRACS Building	Y	External	Gable infill (6m2)	6	Area accessed but not sampled. Based on findings in similar areas, it is highly likely to contain	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	486	Dwelling	Y	External	Ceiling lining to front verandah (12m2)	12	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION		SURVEY RESULTS 2008/09			
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au BIHA1@bigpond.com	486	Dwelling	Y	External	Ceiling lining to back verandah (21m2)	21	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au BIHA1@bigpond.com	486	Dwelling	Y	Internal	Ceiling lining throughout (200m2)		Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	External	Ceiling lining to front verandah (9m2)		Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	External	Ceiling lining to back verandah (30m2)		Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	External	Wall cladding to end walls (80m2)		Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	TION & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	External	small infill strips end of wall cladding (2m2)	2	Area not accessed and not sampled. Based on findings in similar areas, it is highly likely to contain asbestos.	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	Internal	Wall lining side walls (80m2)	80	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	Internal	Ceiling lining throughout (170m2)	170	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	487	Steve Anders (Dwelling)	Y	Internal	Wall lining throughout (450m2)	450	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	488	Dwelling	Y	External	Ceiling lining to front verandah (51m2)	51	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	SCRIPTION			SURVEY RES	ULTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899	488	Dwelling	Y	External	Ceiling lining to back verandah (21m2)	21	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
E: gary@biha.net.au Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au		Dwelling	Y	External	Wall cladding (160m2)	160	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au		Dwelling	Y	Internal	Wall lining back enclosed verandah (50m2)	50	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	488	Dwelling	Y	Internal	Ceiling lining back enclosed verandah (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	488	Dwelling	Y	Internal	Ceiling lining throughout (170m2)	170	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	SCRIPTION			SURVEY RES	ULTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899	488	Dwelling	Y	Internal	Wall lining throughout (450m2)	450	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
E: gary@biha.net.au Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	External	Wall cladding back verandah (30m2)	30	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	External	Ceiling lining to front verandah (42m2)	42	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	External	Ceiling lining to back verandah (22m2)	22	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	External	Wall cladding around Dwelling (120m2)	120	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCA	ATION & DI	SCRIPTION			SURVEY RES	ULTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899		Dwelling	Y	Internal	Wall lining to toilet (12m2)	12	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
E: gary@biha.net.au Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	Internal	Wall lining to laundry (18m2)	18	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	Internal	Wall lining to bathroom (25m2)	25	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	Internal	Ceiling lining throughout (98m2)	98	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Bathurst Island Housing Association Manager - Gary Lipscombe C/- Wurrumiyanga Post Office BATHURST ISLAND NT 0822 P: (08) 8978 3899 E: gary@biha.net.au	489	Dwelling	Y	Internal	Wall lining throughout (450m2)	450	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LO	CATION & DE	SCRIPTION			SURVEY RESU	JLTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Remote Community Housing	491	Dwelling	Y	Internal	Flooring in wet area north east end (15m2)	15	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Remote Community Housing	529	Dwelling	Y	External	Flooring, under Dwelling (72m2)	72	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Remote Community Housing	578	Dwelling	Y	Internal	Floor covering (15m2)	15	Vinyl tiles containing white (Chrysotile) asbestos	Some damage	12 - 36 months
Remote Community Housing	581	Dwelling	Y	Internal	Ceiling lining shower and toilet (20m2)	20	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Some damage	12 - 36 months
Remote Community Housing	581	Dwelling	Y	Internal	Ceiling lining throughout (100m2)	100	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Remote Community Housing	585	Dwelling	Y	Internal	Ceiling lining throughout (70m2)	70	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months
Remote Community Housing	585	Dwelling	Y	Internal	Ceiling lining to bathroom and toilet (4m2)	4	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	594	Old Convent	Y	Internal	Ceiling lining throughout (250m2)	250	Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATION	ON & DE	SCRIPTION		SURVEY RESULTS 2008/09					
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE		
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	594	Old Convent	Y	Internal	Wall lining kitchen and living rooms (60m2)		Fibre Cement sheet material containing white (Chrysotile) and grey/brown (Amosite) asbestos	Stable	Greater than 36 months		
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Computer Room and Library Centre - Punkaringini	Y	External	Eaves and verandah ceiling lining	80	Cement sheet - painted	Stable	Greater than 36 months		
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Classroom Block - Yangali	Υ	External	Eaves and verandah lining		Cement sheet - painted	Stable	Greater than 36 months		
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	External	Eave lining		Cement sheet - painted	Stable	Greater than 36 months		

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATION	ON & DE	SCRIPTION		SURVEY RES	ULTS 2008/09		
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	External	Fascia panelling	30	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Physical Education	Y	External	Stairs and verandah floor decking	40	Cement sheet - unpainted	Some damage	12 - 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Physical Education	Y	External	Eaves and verandah ceiling lining		Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Girls School	Y	Grounds	Minor debris at east side of administration block	<1	Cement sheet	Poor	Less than 12 months - No access

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION			SURVEY RES	ULTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Computer Room and Library Centre - Punkaringini	Y	Internal	Ceiling lining in centre and south classrooms	90	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Literature Production Centre	Y	Internal	Wall lining- throughout	250	Cement sheet - painted	Some damage	12 - 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Literature Production Centre	Y	Internal	Ceiling lining- throughout	200	Cement sheet - painted	Some damage	12 - 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Literature Production Centre	Y	Internal	Flooring in far east section of building	60	Vinyl tiles	Some damage	12 - 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION		SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Literature Production Centre	Y	Internal	Flooring in west section of building	120	Vinyl tiles	Some damage	12 - 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Classroom Block - Yangali	Y	Internal	Gable lining and infill panels of upper wall	50	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.		Classroom Block - Yangali	Υ	Internal	Ceiling lining- throughout	400	Cement sheet - painted	Stable	Greater than 36 months	
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	Internal	Ceiling lining in northwest corner of northwest classroom	15	Cement sheet - painted	Stable	Greater than 36 months	

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATION	ON & DE	SCRIPTION	SURVEY RESULTS 2008/09				
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	Internal	Ceiling of northeast corner of northeast classroom	15	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	Internal	Ceiling lining in southwest corner of southwest classroom	15	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	Internal	Upper wall panelling in photocopy room	30	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	Internal	Ceiling lining in photocopy room	30	Cement sheet - painted	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATION	ON & DE	SCRIPTION		SURVEY RES	ULTS 2008/09		
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Early Childhood Centre	Y	Internal	Toilet partitions in bathroom	6	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Physical Education	Y	Internal	Internal wall lining- throughout	150	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Physical Education	Y	Internal	Ceiling lining- throughout	90	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Physical Education	Y	Internal	Flooring under carpet and vinyl sheet flooring	90	Cement sheet - unpainted	Stable	Greater than 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION			SURVEY RESI	JLTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	Old Administration Building	Y	Internal	Ceiling lining- throughout	70	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	595	School Op Shop	Y	Internal	Ceiling lining of South East room	50	Cement sheet - painted	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	596	Pre-School Building	Y	External	Electrical backing board in power box - detached at south of main building	<1	Resin Board	Stable	Greater than 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.	611	Abandoned Dwelling	Y	External	Wall lining (250m2)	250	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months

REGION - TIWI ISLAND SHIRE

AUDIT REPORTS - 3415/2, 3415/3

SURVEY DATES - 2008, 2009

ASSET IDENTIFICATION		ACM LOCATI	ON & DE	SCRIPTION			SURVEY RESU	JLTS 2008/09	
RESPONSIBLE ENTITY	LOT NUMBER	ASSET TYPE	ACM (Y/N)	LOCATION	DESCRIPTION	QTY	MATERIAL TYPE	MATERIAL CONDITION	RISK RATING & REMOVAL MANAGEMENT TIMELINE
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.		Abandoned Dwelling	Y	Internal	Wall lining throughout (350m2)	350	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.		Abandoned Dwelling	Y	Internal	Ceiling lining throughout (250m2)	250	Fibre Cement sheet material containing white (Chrysotile) asbestos	Some damage	12 - 36 months
Catholic Diocese of Darwin Andy McCracken Property Manager GPO Box 476 DARWIN NT 0801 P: (08) 8942 6000 E: property@darwin.catholic.org.		Abandoned Dwelling	Y	Internal	Kitchen Splashback	Not Stated	Fibre Cement sheet material containing white (Chrysotile) asbestos	Stable	Greater than 36 months
Remote Community Housing	653	Vacant Land	Υ	All Areas	Minor fragments all over	<1	Cement sheet debris	Poor	Less than 12 months - No access